



PUBLIC PAGE

Quarterly Report – Public Page

For Period Ending: March 31, 2008

Contract Number: DTPH56-07-T-000006

Prepared for: United States Department of Transportation
Pipeline and Hazardous Materials Safety Administration
Office of Pipeline Safety

Project Title: “Validation of Assessment Methods for Production Scale Girth Welding of High Strength Pipelines with Multiple Pipe Sources, #275”

Prepared by: Mr. Robert Andrews
Principal Investigator
Advantica, Inc.
Ashby Rd.
Loughborough, LE11 3GR, England
bob.andrews@advanticagroup.com

Mr. Ian Wood
Team Project Manager
Electricore, Inc.
27943 Smyth Drive, Suite 105
Valencia, CA 91355
ian@electricore.org

Project Summary

This project address gaps in the understanding of girth welding of X100 grade high strength steel pipelines. The objectives of the project are:

1. To test a large set of girth welds produced under realistic conditions by a state of the art high productivity GMAW system;
2. To demonstrate the effect of material variability between pipes, between heats and between pipe manufacturers; and
3. To validate current and proposed new weld defect assessment methods against the performance of a large set of welds made under field production conditions.

The project will test girth welds made during the construction of the BP X100 Operational Trial to determine their properties and defect tolerance. The activities will include: a) Review of construction records and selection of welds for examination; b) Test program design; c) Weld testing and examination; d) Evaluation of defect tolerance of welds using fitness for purpose assessment criteria; and e) Reporting and dissemination of results.

Technical Status

Pressure cycling of the Operational Trial has continued satisfactorily with minor hardware and software issues being resolved as necessary. By the end of March 2008, a total of 5150 pressure cycles were accumulated.

A technical note summarizing the issues in weld selection was prepared and submitted to the project team for review and approval. The review and approval of the weld selection criteria is expected in mid-April.

Issues being considered include:

- Strength overmatch – this is being quantified by determining the strengths of the pipes at each weld from the pipe production test data.
- Pipe mill, heat number and plate supplier at each weld are being identified to ensure a range of sources is sampled.
- Weld defects identified during construction may be tested, or it may be decided to avoid these areas completely.

Data such as pipe mill, pipe strength etc. are being compiled into an Excel spreadsheet so that quantities such as weld strength mismatch can be calculated and used in weld selection.

Plans for Future Activity

Continue pressure cycling of Operational Trial and other activity as per project plan.

Complete work on weld identification, specifically:

- Finalize criteria for weld selection;
- Identify welds from the X100 trial that meet the selection criteria; and
- Compile the weld selection spreadsheet.

Following completion of weld selection, Advantica will begin work on the mechanical test plan for the project.