



PUBLIC PAGE

Quarterly Report – Public Page

For Period Ending: December 31, 2008

Contract Number: DTPH56-07-T-000006

Prepared for: United States Department of Transportation
Pipeline and Hazardous Materials Safety Administration
Office of Pipeline Safety

Project Title: “Validation of Assessment Methods for Production Scale Girth
Welding of High Strength Pipelines with Multiple Pipe Sources,
#275”

Prepared by: Dr. Troy Swankie
Principal Investigator
Advantica, Inc.
Ashby Rd.
Loughborough, LE11 3GR, England
Troy.Swankie@advanticagroup.com

Mr. Ben Dudley
Team Project Manager
Electricore, Inc.
27943 Smyth Drive, Suite 105
Valencia, CA 91355
ben@electricore.org

Project Summary

This project addresses gaps in the understanding of girth welding of X100 grade high strength steel pipelines. The objectives of the project are:

1. To test a large set of girth welds produced under realistic conditions by a state of the art high productivity GMAW system;
2. To demonstrate the effect of material variability between pipes, between heats and between pipe manufacturers; and
3. To validate current and proposed new weld defect assessment methods against the performance of a large set of welds made under field production conditions.

The project will test girth welds made during the construction of the BP X100 Operational Trial to determine their properties and defect tolerance. The activities will include: a) Review of construction records and selection of welds for examination; b) Test program design; c) Weld testing and examination; d) Evaluation of defect tolerance of welds using fitness for purpose assessment criteria; and e) Reporting and dissemination of results.

Technical Status

Pressure cycling of the Operational Trial has continued satisfactorily. As of December 22, 2008, a total of 12,600 pressure cycles have been accumulated.

Completion of the Operational Trial is not expected until March 2009. The delay on this task will not affect the overall schedule of the project.

A technical report was issued during the last quarter to the project team identifying candidate girth welds for mechanical testing. Work has been undertaken to plan out the test program and confirm costs for the more specialized tests. The revised schedule for the Operational Trial has affected progress for finalizing the mechanical test plan.

Plans for Future Activity

Continue pressure cycling of X100 Operational Trial (estimated completion March 2009) and other activity as per project plan.

Continue developing the type and number of tests to be undertaken for the mechanical test program and confirm the test schedule.