## **CAAP Quarterly Report**

#### June 30, 2025

# *Project Name:* Characterize Expected CO<sub>2</sub> Specification Ranges for Various Product Streams

#### Contract Number: 693JK32450003CAAP

# *Prime University:* Energy & Environmental Research Center, affiliated with the University of North Dakota

Primary Investigator:

Mike Warmack

### mwarmack@undeerc.org

701.777.5004

*Reporting Period:* 04/01/2025 – 06/30/2025

### **Project Activities for Reporting Period:**

- 1) Task 1: Project management, planning, and reporting
  - a) Biweekly meetings were held with project members to discuss research efforts being conducted and to summarize activities performed while providing an avenue to coordinate research efforts within project scope and timing.
  - b) Biweekly meetings were held with PRCI and DNV to discuss respective projects and to provide collaboration between the Pipeline and Hazardous Materials Safety Administration's (PHMSA's) and PRCI's investigation on impurities within CO<sub>2</sub> streams.
  - c) Monthly meetings held with PHMSA personnel and advisors.
  - d) Maintained budget.
- 2) Task 2: Research into composition of CO<sub>2</sub> streams from industrial sources
  - a) Updated Excel spreadsheet listing the CO<sub>2</sub> compositions from additional projects.
    - i) Added the CO<sub>2</sub> specification from the National Grid project.
    - ii) Added CO<sub>2</sub> guidelines for DNV CO2SafePipe presented at AMPP conference, April 2025.
    - iii) Added composition for the Fluxy project that transports CO<sub>2</sub> at a pressure <500 psig (gaseous state).
  - b) Reviewed max/min limits for CO<sub>2</sub> compositions by industry.
  - c) Reviewed alternative methodology for using CO<sub>2</sub> from direct air capture (DAC) from concrete (Enverus Intelligence Vault, https://intelligence.enverus.com/research/153390).
- 3) Task 3: Integration of CO<sub>2</sub> stream composition
  - a) Reviewed the testing and analysis plans for storage projects based on permit applications for Class VI wells per the EPA website.

- b) Compared the CO<sub>2</sub> stream compositions by industry with consistent and expanded compounds to list the varying levels and reported compounds of the CO<sub>2</sub> streams.
- c) Reviewed information on data associated with mercury (Hg), carbonyl sulfide (COS), and amines. Very little information is publicly available on these compounds.
- d) Continued review of literature on the effects of impurities on the corrosion of pipeline steels, documenting findings from research.
- e) Reviewed CO<sub>2</sub> streams to HUB projects with varying compositions and transportation methods.
- f) Reviewed the effect of dehydration with the varying recommended levels from the identified CO<sub>2</sub> compositions and the respective transportation method (pipeline or ship). Determined that the data on the interaction between impurities are lacking, but the level of NOx and SOx in the system can pose issues with the formation of strong acids.
- g) Reviewed the effect of impurities on the thermodynamics and kinetics of the system.
- h) Continued research into odorants for CO<sub>2</sub> pipelines with Arkema.
- 4) Task 4: Prioritization of emitters
  - a) Reviewed the Global CCS Institute's (GCCSI) listing of a CCS project, providing a summary of active projects and projects in construction, in advanced development, and early development; finding that most of the identified projects are incorporated with the bioenergy/ethanol, hydrogen/ammonia/fertilizer, power generation, DAC, and natural gas/LNG industries. Most projects are in or in proximity to storage areas.
  - b) Simulated the CO<sub>2</sub> streams with AspenPlus for five near-term emitters: steel, olefin, refiner, H2/syngas, and natural gas plants.
  - c) Summarized the CCS projects and estimated the percentage of plants with CCS capture projects based on EPA Flight website.
  - d) Reviewed the estimated CO<sub>2</sub> capture volumes as submitted to EPA for Class VI permits per Enervus.
  - e) Reviewed the number of CO<sub>2</sub> pipeline projects based on the GCCSI listing.
- 5) Task 5: Review of CO<sub>2</sub> standards and development of knowledge base
  - a) Reviewed current CO<sub>2</sub> transport industry standards to include AMPP.
  - b) Initiated a list of impurities from various projects and initiated a guideline for the level of impurities within the CO<sub>2</sub> streams.
  - c) Lamar University, as lead, submitted abstract to AIChE conference titled "Safety and Economic Assessment of CO<sub>2</sub> Product Stream Impurity Levels." Abstract was accepted for the conference.
  - d) Lamar University delegates attended Carbon Capture Technology Expo/Hydrogen Technology Expo North America, June 25–25, NRG Center in Houston, TX.

	Total Project Expenses as of 6/30/2025	
	CAAP Funds	Nonfederal
Personnel	\$52,079	\$17,608
Fringe Benefits	\$21,379	\$10,283
Travel		_
Equipment		_
Supplies	\$99	_
Contractual	\$48,045	—
Construction		—
Other	\$1,107	\$79
Total Direct Charges	\$122,710	\$27,971
Indirect Charges	\$61,958	\$16,782
Totals	\$184,667	\$44,753
In Kind		\$36,284
Total Cost Share %	<b>69.5 %</b>	30.5%

### **Project Financial Activities Incurred During the Reporting Period:**

\* EERC payroll is 2 weeks behind, so the payroll for 6/16–6/30 will be expensed in July. Our funds do not finish posting for the month until around July 10, so the amount for June could change.

#### **Project Activities with Cost Share Partners:**

Research efforts and information sharing between project partners have been developed and are ongoing.

### **Project Activities with External Partners:**

Discussions with project team members (Lamar University, Stress Engineering, and PRCI) are ongoing with routinely scheduled meetings. Information sharing among project partners has been ongoing.

### **Potential Project Risks:**

None known at this time.

## **Future Project Work:**

- 1) Continue research efforts on  $CO_2$  streams from industries as information is available.
- 2) Submission of draft final report.

## **Potential Impacts on Pipeline Safety:**

Carbon capture at the various industries results in  $CO_2$  streams that contain impurities. The level and type of impurities are influenced by the feedstock and capture process utilized where the carbon capture occurs. Through this investigation, guidelines for limits of various impurities contained within  $CO_2$  streams will be provided. With these guidelines, considerations for the design, operation, and safety of  $CO_2$  pipelines will be enhanced.