

QUARTERLY REPORT – PUBLIC PAGE

Date of Report: November 30, 2006

Contract No: DTPH56-06-000014

Prepared For: United States Department of Transportation
Pipeline and Hazardous Materials Safety Administration
Office of Pipeline Safety

Project Title: Validation and Documentation of Tensile Strain Limit Design
Models for Pipelines

Prepared By: Marina Q. Smith, Team Project Manager and Technical Coordinator
Pipeline Research Council, International
1401 Wilson Blvd., Suite 1101
Arlington, VA 22209 US
msmith@prci.org

Yong-Yi Wang, Team Participant
Engineering Mechanics Corporation of Columbus
3518 Riverside Dr. Suite 202
Columbus, Ohio 43221 US
ywang@emc-sq.com

Mark Stephens, Team Participant
C-FER Technologies
200 Karl Clark Road
Edmonton, Alberta T6N 1H2 Canada
M.Stephens@cfertech.com

William Mohr, Team Participant
1250 Arthur E. Adams Dr.
Columbus, OH 43221 US
BMOHR@ewi.org

Robin Gordon, Team Participant
EWI Microalloying International LP.
110175 Harwin Drive, Suite 110
Houston, Texas 77036 US
robin@ewimicroalloying.com

For Quarterly Period Ending: November 30, 2006

Progress to Date

This project, funded by PHMSA, PRCI, and several other industry partners is aimed at developing strain capacity models and documented procedures for establishing tensile strain capacity limits. Industry partners directly participating in the study include BP, Chevron, Duke, El Paso, Enbridge, ExxonMobil, Gassco, Gaz de France, IPSCO, JFE Steel Corporation, Lincoln Electric, Nippon Steel, Pacific Gas & Electric, Petrobras, Saudi Aramco, SoCalGas, TransCanada PipeLines Limited, TAMSA and Williams.

The primary objectives for the research are to:

- obtain high quality test data to identify the dominant parameters governing the tensile strain capacity of pressurized pipes;
- building on previous work, apply test data to assess the accuracy of existing numerical and engineering models, modify the models to improve accuracy and identify requirements for second generation model development;
- prepare a state-of-the-art guidance document to establish tensile strain limits based on existing SBD models; and
- develop second generation tensile strain limit models and SBD procedures.

These objectives will be achieved through a well planned and executed experimental testing program from small- to medium- and large-scale, and advanced computational modeling that reflects material's micro-scale response and global structure response.

The project is comprised of the following tasks:

1. Initial Analysis and Test Matrix Development
2. Pipe Acquisition and Specimen Fabrication
3. Small-Scale Material Tests
4. Full-Scale Small Diameter Pipe Tension Tests
5. Analysis of Full-Scale Small Diameter Pipe Tension Tests
6. Full-Scale Large Diameter Pipe Tension Tests
7. Medium-Scale Curved Wide Plate Tests
8. Model Verification and Modification
9. Initial Guidance Document Preparation
10. Progress, Planning and Review Meetings
11. Reporting and Final Presentation
12. Program Management
13. Focused Presentation to PHMSA/OPS

The Research Team has investigated proposed refinements to the physical testing plan, developed the specifications for materials to be used in the program and initiated efforts to procure pipes. Because of the delay in negotiation of final contracts with the Research Team, technical project activities were not initiated until October 2, 2006. The modified schedule of activities is being submitted as contract modifications to PHMSA and the Research Team members.