





PUBLIC PAGE

QUARTERLY REPORT Project WP#339: Structural Significance of Mechanical Damage

For Period Ending: November 30, 2010

Contract No: DTPH56-08-T-000011

Prepared For: United States Department of Transportation

Pipeline and Hazardous Materials Safety Administration

Office of Pipeline Safety

Prepared By: Aaron Dinovitzer Murès Zaréa, Rémi Batisse

Principal Investigator Principal Investigators

BMT Fleet Technology Limited GDF SUEZ, R&I Department 311 Legget Drive 361 Ave du President Wilson

Kanata, Ontario, Canada K2K 1Z8 B.P. 33, 93211 Saint-Denis, France

613 - 592 - 2830 ext 203 +3-366-413-5637

<u>adinovitzer@fleetech.com</u> <u>mures.zarea@gdfsuez.com</u>

remi.batisse@gdfsuez.com

Mr. Ian Wood Mark Piazza

Team Project Manager Team Technical Coordinator Electricore, Inc.

Pipeline Research Council, Intl.

27943 Smyth Drive, Suite 105 3141 Fairview Park Drive, Ste 525

Valencia, CA 91355 Falls Church, VA 22042

<u>ian@electricore.org</u> <u>mpiazza@prci.org</u>







Public Page for Quarter Ending November 30, 2010

Project WP#339: Structural Significance of Mechanical Damage

Background

The primary objective of the project is to establish a detailed experimental database to support the development and validation of improved burst and fatigue strength models for assessing the interaction of mechanical damage with secondary features (gouges, corrosion, and welds). The data will be used to develop and validate mechanistic models which will produce reliable tools to assess a wide range of mechanical damage forms. This will improve safety, reduce unnecessary maintenance, and support the improvement of pipeline standards and codes of practice.

Progress in the Quarter

BMT has completed the initial material characterization of Pipe 3. Based on the results of the initial characterization efforts, they have commenced a more detailed characterization program, intended to fully document the material properties in a manner similar to what was used to characterize the material properties for Pipe 1 and 2.

BMT has also begun the full scale dent testing of Pipe 3 specimens beginning with eight plain dent specimens, as summarized in the table below.

Full Scale Vintage Pipe Plain Dent Testing – Initial Phase

Tun beare i meage ripe riam Dene resung i mean riage											
Specimen #	Pipe	Specimen ID	Pipe	Nominal	Indenter	Dent	Interacting	Indentation	Initial	Cyclic	Weld
•	Segment	to be	Material	Indenter	Travel/Dent	Restraint	With	Pressure	Pressure	Pressure	Seam/Inden
	from which	recorded on		Diameter	Depth				Cycle	Range	er Location
	to take the	each pipe									
	specimens										
				(in)	(%)				(%SMYS)	(%SMYS)	
41	EEE-3	EEE-3-41	С	2	5	R	Plain	0%	100%	10%-80%	NA
42	EEE-10	EEE-10-42	С	4	10	R	Plain	0%	100%	10%-80%	NA
46	EEE-3	EEE-3-46	С	12	5	R	Plain	0%	100%	10%-80%	NA
48	EEE-12	EEE-12-48	С	2	15	U	Plain	0%	100%	10%-80%	NA
52	EEE-10	EEE-10-52	С	4	15	U	Plain	0%	80%	10%-80%	NA
54	EEE-5	EEE-5-54	С	12	15	U	Plain	0%	100%	10%-80%	NA
56	EEE-10	EEE-10-56	С	4	20	U	Plain	0%	100%	10%-80%	NA
57	EEE-5	EEE-5-57	С	12	20	U	Plain	0%	80%	10%-80%	NA

The table below summarizes the progress of the task on "Dent and Gouge" defects for the entire program. The background color in the table represents:

• White: Defects not yet created

• Yellow: Defects already created but not yet investigated or submitted to either Burst or Fatigue tests

• Green: Defects created and tests completed



GDF SUEZ performed a fatigue test on defect 1.3.3 which is a severe "dent + gouge". The pressure range for fatigue tests is higher than the range of bulging pressures. Under these conditions, the test shows that the lifetime of this defect is much higher than the lifetime of a previous similar defect tested in the range of even lower bulging pressures. GDF SUEZ will also proceed to analyze the results of the fatigue test for defect 2.2