

# STRAIN-BASED DESIGN AND ASSESSMENT IN CRITICAL AREAS OF PIPELINE SYSTEMS WITH REALISTIC ANOMALIES

Contract Number: DTPH56-14-H-00003

Progress Review



C-FER  
Technologies

NIST



Natural Resources  
Canada

Ressources naturelles  
Canada

**Center for Reliable Energy Systems**

5960 Venture Dr., Suite B

Dublin, OH 43017

614-808-4872

**Project Review Meeting**

September 09, 2014

# Overview

- ❑ Project objectives
- ❑ Overall status
- ❑ Material procurement and specimen fabrication
- ❑ Small-scale tests
- ❑ Analyses and model development
- ❑ Summary and future work plan

# Project Objectives

- ❑ Develop practical and ready-to-use guidelines and tools for strain-based design and assessment (SBDA) of pipeline segments containing:
  - ❖ Transition welds,
  - ❖ Corrosion defects, and
  - ❖ Dents.
- ❑ The limit states include:
  - ❖ Tensile strain – transition welds, corrosion defects
  - ❖ Compressive strain – transition welds, corrosion defects, and dents
  - ❖ Burst pressure under longitudinal strain – corrosion defects

# Contractual Status

## ❑ Contract modification #2

- ❖ Completed early September, 2014.
- ❖ The project is now fully funded.

## ❑ Contract modification #3

- ❖ Replace fittings with pups of various thickness to simulate transition joints
- ❖ Add reference full-scale tests
- ❖ Add associated pre-test analysis, small-scale testing, post-test data analysis, and model evaluation
- ❖ Plan to submit to PHMSA by 09/15

# Progress by Tasks

- ❑ Task 1 – confirmation of work scope and work plan
  - ❖ Completed
- ❑ Task 2 - development of test protocol and procedures
  - ❖ Completed
- ❑ Task 3 - pipe procurement and weld fabrication
  - ❖ Extensive activities and major focus so far
  - ❖ The completion time is delayed by 1-2 quarters
- ❑ Task 4 - small-scale tests
  - ❖ Test matrix finalized
  - ❖ Communicated with ASAP about the division of tests
  - ❖ The completion time is delayed by 2 quarters.
- ❑ Task 5-8 – analyses and model development
  - ❖ On schedule.
- ❑ Task 9-13 – full-scale and curved wide plate tests
  - ❖ The completion time is expected to be delayed by 1-2 quarters.

# Progress by Tasks

Task No.	Task Description	Quarter from Project Start									
		1	2	3	4	5	6	7	8	9	10
1	Confirmation of Work Scope and Development of Detailed Work Plan										
2	Development of Test Protocol and Procedures										
3	Procurement and Fabrication of Test Welds										
4	Small-scale material characterization tests										
5	Update and Development of Tensile Strain Models of Pipes without and with Fittings										
6	Update and Development of Compressive Strain Models of Pipes without and with Fittings										
7	Development of Integrity Assessment Models for Pipes with Corrosion Defects										
8	Development of Integrity Assessment Models for Pipes with Dents - buckling										
9	Full Scale Tests - Compressive Strain Capacity of Pipes with Fittings and Anomalies										
10	Full Scale Tests - Pressure Containment of Pipes with Anomalies and High Longitudinal Strains										
11	Full Scale Tests - Tolerance to Hoop Strain under High Longitudinal Strains										
12	Full Scale Tests - Tensile Strain Capacity of Pipes in the Presence of Corrosion Defects										
13	CWP Tests - Tensile Strain Capacity of Pipes with and without Fittings										
14	Development of Guidelines on SBDA										
15	Project Management, Communication, and Reporting										

Original

Expected



# Material Procurement - Pipes

- ❑ 36" OD, 16-mm and 19-mm WT, X70 pipes
  - ❖ For CWP tests
  - ❖ ASAP donating pipes
- ❑ 24" OD, 12.7-mm WT, X80 pipes
  - ❖ For full-scale post-buckling burst tests
  - ❖ Pipes with C-FER
- ❑ 12" OD, 6.4-mm WT, X60 pipes
  - ❖ For other full-scale tests
  - ❖ To be purchased from Evraz
  - ❖ Seven to ten 30-ft joints, two or three heats
- ❑ 12" OD, 7.9-9.5 mm WT, X60 pipes
  - ❖ For making transition welds of full-scale pipe tests
  - ❖ To be finalized and procured once other pipes are acquired

# Specimen Fabrication – Making Girth Welds

- ❑ 36" X70 pipes, FCAW welds
  - ❖ To be provided by ASAP
  - ❖ Available by the end of September
- ❑ 36" X70 pipes, SMAW welds
  - ❖ Project to contract CRC to make the welds
    - ▶ Need to decide on welding process / parameters
    - ▶ Low hydrogen downhill vs. cellulosic welds (Exx10 electrodes)
  - ❖ In the process of obtaining a quote from CRC
    - ▶ May have cost implications
- ❑ 12" X60 transition welds
  - ❖ Fabrication plan – C-FER



# Small-Scale Tests

- ❑ Testing matrix in a separate Excel file

# Analyses and Model Development

- ❑ Testing support: (1) specimen design and (2) instrumentation plan
- ❑ Engineering analysis
  - ❖ The effect of joint-to-joint pipe strength variations on tensile strain design
- ❑ Related tasks

Task No.	Task Description	Quarter from Project Start							
		1	2	3	4	5	6	7	8
1	Confirmation of Work Scope and Development of Detailed Work Plan								
2	Development of Test Protocol and Procedures								
3	Procurement and Fabrication of Test Welds								
4	Small-scale material characterization tests								
5	Update and Development of Tensile Strain Models of Pipes without and with Fittings								
6	Update and Development of Compressive Strain Models of Pipes without and with Fittings								
7	Development of Integrity Assessment Models for Pipes with Corrosion Defects								
8	Development of Integrity Assessment Models for Pipes with Dents - buckling								
9	Full Scale Tests - Compressive Strain Capacity of Pipes with Fittings and Anomalies								
10	Full Scale Tests - Pressure Containment of Pipes with Anomalies and High Longitudinal Strains								
11	Full Scale Tests - Tolerance to Hoop Strain under High Longitudinal Strains								
12	Full Scale Tests - Tensile Strain Capacity of Pipes in the Presence of Corrosion Defects								
13	CWP Tests - Tensile Strain Capacity of Pipes with and without Fittings								
14	Development of Guidelines on SBDA								
15	Project Management, Communication, and Reporting								



# Analysis in Support of Large-Scale Tests

## ❑ Full-scale pipe tests

### ❖ **Task 9 Bending tests for (12") pipes with**

- ▶ Transition welds,
- ▶ **Corrosion defects, and**
- ▶ Plain dents.

### ❖ Task 10 Burst tests of (12") pipes with corrosion defects under bending

### ❖ **Task 11 Post-buckling burst tests of (24") pipes**

### ❖ Task 12 Tensile tests of (12") pipes with corrosion defects

## ❑ Curved wide plate tests


### ❖ Task 13 CWP tensile tests of (36") pipes with

- ▶ Girth welds (SMAW) of same wall thickness
- ▶ Girth welds (FCAW) with thickness transition



## Task 9 Bend Test of Pipes with Anomalies

- ❑ Task 9b: full-scale bending tests of pipes with corrosion defects - compressive strain capacity
  - ❖ Loading sequence
    - ▶ I: Apply internal pressure
    - ▶ II: Apply axial compression to cancel the pressure-generated axial force
    - ▶ III: Apply bending till wrinkle forms




# Numerical Simulation of Bend Test (Task 9)

## ❑ Objectives:

- ❖ Provide assistance in specimen design and instrumentation plan

## ❑ Observations:


- ❖ Wrinkle is formed inside the corrosion defect
- ❖ High strain concentration is found at the wrinkle area



- ❖ Strain in the area adjacent to the defect is very low
- ❖ End effect  $\sim 0.5$  OD


## ❑ Recommendations

- ❖ Strain should be measured 2 OD away from the defect
- ❖ If gauge length = 1 OD, the min specimen length should be 7 OD + defect length



# Task 11 Post-Buckling Burst Test

- ❑ Post-buckling burst tests – effect of buckle induced hoop strain
  - ❖ Loading sequence
    - ▶ I: Apply internal pressure
    - ▶ II: Apply compression force till wrinkle forms
    - ▶ III: Fixed axial displacement at pipe ends and increase pressure till burst



# Numerical Simulation of Buckling Process (Task 11)

## ❑ Objectives

- ❖ Provide assistance on specimen design and instrumentation plan

## ❑ Observations


- ❖ For a plain pipe, it was found that the wrinkles tended to form at the ends of the pipe due to the discontinuity induced by the end conditions.
- ❖ For a pipe containing a girth weld:
  - ▶ The wrinkle location depends on the competition between the discontinuities induced by the pipe ends and the girth weld.
  - ▶ The existence of the girth weld could increase the chances for making the wrinkles away from the pipe ends, but cannot guarantee it.

## ❑ Recommendations

- ❖ Use pipes with girth welds

## ❑ Discussions

- ❖ Other methods for controlling wrinkle locations




# Effect of Pipe Strength Variations

## ❑ Objectives:

- ❖ Understand the effect of pipe strength variation on tensile strain design

## ❑ Problem analyzed:

- ❖ Landslide transverse to pipeline



■ Pipes of higher strength (strong pipe)

■ Pipes of lower strength (weak pipe)

Strong pipe:  $YS = 76 \text{ ksi}$ ,  $UTS = 86 \text{ ksi}$

Weak pipe 1:  $YS = 71 \text{ ksi}$ ,  $UTS = 78 \text{ ksi}$

Weak pipe 2:  $YS = 65 \text{ ksi}$ ,  $UTS = 78 \text{ ksi}$

Strong – weak pipe 1:  $\Delta YS = 5 \text{ ksi}$ ,  $\Delta UTS = 8 \text{ ksi}$


Strong – weak pipe 2:  $\Delta YS = 11 \text{ ksi}$ ,  $\Delta UTS = 8 \text{ ksi}$



# Effect of Pipe Strength Variations

## ❑ Observations:

- ❖ The strain in the pipe string varies due to the pipe strength variation
- ❖ The strain at a given point depends on the relative location of the strong/weak pipes and the ground movement.
- ❖ The strain in the strong and weak pipes can be very different.



# Status and Major Outcome

- ❑ Major efforts so far
  - ❖ Significant efforts on material procurement and weld fabrication
    - ▶ The overall picture is clear and the plan is in place.
    - ▶ The completion time is delayed.
  - ❖ Coordination with ASAP on small scale tests
  - ❖ Modeling effort in support of test specimen design and instrumental plan
  - ❖ Initial model development activities
- ❑ Contractual efforts
  - ❖ Contract Mod #2 was signed and the project is fully funded.
  - ❖ Contract Mod #3 is to be submitted by 9/15.
- ❑ Analysis to support full-scale tests
  - ❖ The specimen length for the bending tests of pipes with corrosion defects is increased with recommendations from FEA results.
  - ❖ For the post-buckling burst tests, a pipe section with girth weld is recommended.
- ❑ Model development
  - ❖ The joint-to-joint pipe strength variation was found to have large influence on the strain distribution along the pipe string.

# Future Plan

- ❑ Work plan for the next 30 days
  - ❖ Submit contract Mod #3
  - ❖ Continue pipe procurement and weld fabrication
  - ❖ Continue analysis for the testing support and model development

# Questions

❑ Thank you!